



Electrical Installation Certificate

EC-GS26-356941

FACILITY DETAILS

Owner's Name

Raimi Marim

Owner's Phone Number

0246283750

Location

Zongo Cenima

Ghana post code

GA-265-9857

Extent of installation

Single room and porch

Description of Installation

Conduit wiring. Power and light.

Next Inspection

Jul 1st, 2036

DESIGNER DETAILS

Designer's name

Designer's Phone number

Designer date

SUPPLY CHARACTERISTICS AND EARTHING ARRANGEMENTS

Earthing Arrangement

TT

Supply type

AC

Number of Phases

1-phase, 2 wire

supply protective device BS(EN)/IEC no.

Supply Protective Device Type

Supply Protective Device Rated
Current**A**

Supply Polarity Confirmed

yes

Other sources of supply

gensetNominal Voltage U/U⁽¹⁾**240V**Nominal frequency f⁽¹⁾**50Hz quiry or by measurement**Prospective Fault Current I_{pf}⁽²⁾**10kA**External Earth Fault Loop Impedance e_f⁽²⁾**0.8Ω**

note: (1) by enquiry: (2) by en

PARTICULARS OF INSTALLATION

Maximum demand load

9A

MEANS OF EARTHING

Means of Earthing

installation-earth-electrode

Earth Electrode Type

rod

Earth Electrode Location

Outside

Electrode Resistance to Earth

23Ω

MAIN PROTECTIVE CONDUIT

Earthing Conductor Material

copper

EARTHING CONDUCTOR

CSA

16mm²

Connection/continuity verified

yes

MAIN SWITCH

Main Switch Type

RCD

Location

Inside

BS(EN)/IEC no.

Schneider

Number of poles

2

Current rating

63A

Voltage rating

230V

RCD type

SchneiderRated Residual Operating Current (I_{Δn})**30 mA**

Rated Time Delay

Measured Operating Time

23ms

15 ms

INSPECTION DETAILS

DISTRIBUTION BOARD

DB reference

Single room

DB Location

Inside

Distribution Circuit OCPD

Rating/Setting

63A

SPD operational status confirmed

No

Phase **single phase**

Power Supplied from

ECG meter

prospective fault current

10kA

Distribution Circuit OCPD BS(EN)

Schneider

Number of Ways

4

Power Supply Location

Outside

Polarity Confirmed

Yes

SPD type

T1

Earth Electrode Resistance

23Ω

Distribution Circuit OCPD Type

MCB

Phase sequence Confirmed

Yes

Schedule of Circuit Details

Circuit Number	Circuit Description	No. of Points Served	live conductor		CPC		OCPD		Breaking Capacity	RCD			Wiring Type	Ref Method
			size	no.	size	no.	type	Amps		type	Amps	mA		
1	Lighting	5	1.5mm²	1	mm²		MCB (C)	6A	10kA	AC	63A	30mA	thermoplastic cables in non-metallic conduit	Conduit
2	Socket	5	2.5mm²	1	2.5mm²	1	MCB (C)	16A	10kA	AC	63A	30mA	thermoplastic cables in non-metallic conduit	Conduit
3	Socket	4	2.5mm²	1	2.5mm²	1	MCB (C)	20A	10kA	AC	63A	30mA	thermoplastic cables in non-metallic conduit	Conduit
4	Spare						MCB (C)	32A	10kA					

Schedule of Test Results

Circuit Number	Continuity			Insulation Resistance			
	Live	Neutral	CPC	Live - Neutral	Live - Earth	Earth - Neutral	Test Voltage

1	0.5Ω	0.5Ω	Ω	364 MΩ	412 MΩ	478 MΩ	500V
2	0.4Ω	0.1Ω	0.3Ω	435 MΩ	478 MΩ	312 MΩ	500V
3	0.2Ω	0.4Ω	0.3Ω	345 MΩ	478 MΩ	342 MΩ	500V
4	spare						

Certified Electrician

NARTEY JOSEPH ***2099**

EC/CEWP2/12/19/0077

I certify that the construction of the electrical installation was done in accordance with the Electrical Wiring Regulations 2011 (L.I.2008)

Certified Inspector

TSEKO MOSES TETTEH ***2337**

EC/CEWI/12/16/0005

I certify that the Inspection & Testing of the electrical installation was done in accordance with the Electrical Wiring Regulations 2011 (L.I.2008)

This certificate was digitally signed by both the electrician & Inspector