



Electrical Installation Certificate

EC-GS26-356941


FACILITY DETAILS

Owner's Name
Okyere Olivia

Owner's Phone Number
*******5604**

Location
**Greater Accra Region - Ga South
Iron City**

Ghana post code
GS-0754-2675

Extent of installation
Single room and porch

Description of Installation
Conduit wiring. Power and light.

Next Inspection
Jul 1st, 2036

DESIGNER DETAILS

Designer's name

Designer's Phone number

Designer date

SUPPLY CHARACTERISTICS AND EARTHING ARRANGEMENTS

Earthing Arrangement
TT

Supply type
AC

Number of Phases
1-phase, 2 wire

supply protective device BS(EN)/IEC
no.

Supply Protective Device Type

Supply Protective Device Rated
Current
A

Supply Polarity Confirmed
yes

Other sources of supply
genset

Nominal Voltage U/U⁽¹⁾
240V

Nominal frequency f⁽¹⁾
50Hz

Prospective Fault Current I_{pf}⁽²⁾
10kA

External Earth Fault Loop Impedance
e⁽²⁾
0.8Ω

note: (1) by enquiry: (2) by enquiry or by measurement

PARTICULARS OF INSTALLATION

Maximum demand load
9A

Means of Earthing
installation-earth-electrode

Earth Electrode Type
rod

Earth Electrode Location
Outside

Electrode Resistance to Earth
23Ω

MAIN PROTECTIVE CONDUCTORS

Earthing Conductor Material
copper

CSA
16mm²

Connection/continuity verified
yes

MAIN SWITCH

Main Switch Type
RCD

Location
Inside

BS(EN)/IEC no.
Schneider

Number of poles
2

Current rating
63A

Voltage rating
230V

RCD type
Schneider

Rated Residual Operating Current (I_{Δn})
30 mA

Rated Time Delay
23ms

Measured Operating Time
15 ms

INSPECTION DETAILS

DISTRIBUTION BOARD

DB reference	Phase	Number of Ways	Earth Electrode Resistance
Single room	single phase	4	23Ω
DB Location	Power Supplied from	Power Supply Location	Distribution Circuit OCPD Type
Inside	ECG meter	Outside	MCB
Distribution Circuit OCPD	prospective fault current	Polarity Confirmed	Phase sequence Confirmed
Rating/Setting	10kA	Yes	Yes
63A			
SPD operational status confirmed	Distribution Circuit OCPD BS(EN)	SPD type	
No	Schneider	T1	

Schedule of Circuit Details

Circuit Number	Circuit Description	No. of Points Served	live conductor		CPC		OCPD		Breaking Capacity	RCD			Wiring Type	Ref Method
			size	no.	size	no.	type	Amps		type	Amps	mA		
1	Lighting	5	1.5mm²	1	mm²		MCB (C)	6A	10kA	AC	63A	30mA	thermoplastic cables in non-metallic conduit	Conduit
2	Socket	5	2.5mm²	1	2.5mm²	1	MCB (C)	16A	10kA	AC	63A	30mA	thermoplastic cables in non-metallic conduit	Conduit
3	Socket	4	2.5mm²	1	2.5mm²	1	MCB (C)	20A	10kA	AC	63A	30mA	thermoplastic cables in non-metallic conduit	Conduit
4	Spare						MCB (C)	32A	10kA					

Schedule of Test Results

Circuit Number	Continuity			Insulation Resistance			
	Live	Neutral	CPC	Live - Neutral	Live - Earth	Earth - Neutral	Test Voltage
1	0.5Ω	0.5Ω	Ω	364 MΩ	412 MΩ	478 MΩ	500V
2	0.4Ω	0.1Ω	0.3Ω	435 MΩ	478 MΩ	312 MΩ	500V
3	0.2Ω	0.4Ω	0.3Ω	345 MΩ	478 MΩ	342 MΩ	500V
4	spare						

Certified Electrician	Certified Inspector
NARTEY JOSEPH *****2099	TSEKO MOSES TETTEH *****2337
EC/CEWP2/12/19/0077	EC/CEWI/12/16/0005
I certify that the construction of the electrical installation was done in accordance with the Electrical Wiring Regulations 2011 (L.I.2008)	I certify that the Inspection & Testing of the electrical installation was done in accordance with the Electrical Wiring Regulations 2011 (L.I.2008)

This certificate was digitally signed by both the electrician & Inspector